

	B	C	D	E	F	G	H	I	J
1									
2	POUR_TYPE	POUR_NUMBER	MATERIAL	CONCRETE_MIXTURE	VOLUME	PLANNED_START_POUR	PLANNED_END_POUR	ACTUAL_START_POUR	ACTUAL_END_POUR
3	Basement wall	2	C30/37		0.368 m³	13.3.2014	13.3.2014		17.3.2014
4	Basement wall	2	C30/37		0.528 m³	13.3.2014	13.3.2014		17.3.2014
5	Basement wall	2	C30/37		0.528 m³	13.3.2014	13.3.2014		17.3.2014
6	Basement wall	2	C30/37		0.528 m³	13.3.2014	13.3.2014		17.3.2014
7	Basement wall	2	C30/37		128.808 m³	13.3.2014	17.3.2014		17.3.2014
8	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
9	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
10	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
11	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
12	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
13	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
14	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
15	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
16	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
17	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
18	Column	5	C30/37		0.448 m³	15.5.2014	15.5.2014		16.5.2014
19	Column	5	C30/37		0.448 m³	15.5.2014	15.5.2014		16.5.2014
20	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
21	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
22	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
23	Column	5	C30/37		0.448 m³	16.5.2014	16.5.2014		16.5.2014
24	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
25	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
26	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
27	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
28	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
29	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
30	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
31	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
32	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
33	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		
34	Column	7	C30/37		0.448 m³	24.6.2014	24.6.2014		

Pour Schedule

